

Timeline for FY19 Road and Paving Projects

All work being performed by All State Asphalt

Littlefield Road

- September 24th thru 26th removal and replacement of culverts/cross piping
- October 15th thru 19th paving of roadway

Williams Road

- October 10th thru 12th reclaiming of roadway; fine grading and gravel work between Bowdoinham Road and Sourground Farm
- October 15th and 16th base layer of pavement laid and edgework for area listed above
- Before May 31st, 2019 top layer of paving to be completed (length of paved portion of Williams Road).

Town Properties

- October 15th thru 19th prep, grade and pave Public Works lot
- October 15th thru 19th prep, grade and pave Transfer Station

*****Transfer Station will be closed on October 17th for this project*****